



**EXISTING CONDITIONS**  
SCALE: 1"=10'



**LOCUS MAP**


**CONSTRUCTION SEQUENCE**

1. LIMIT OF WORK TO BE STAKE AND SILT SOCK & SILT FENCE AND ORANGE SNOW FENCE TO BE INSTALLED PRIOR TO START OF CONSTRUCTION. EROSION CONTROL TO BE CHECKED BY DESIGN ENGINEER.
2. EXISTING HOUSE TO BE RAZED AND REMOVED FROM SITE.
3. RECHARGE AREA TO BE INSTALLED AND GRADED AND LOAMED & SEEDED.
4. FOUNDATION TO BE STAKED AND INSTALLED. STOCKPILE OF MATERIAL TO BE STORED IN FRONT OF SITE SEE LOCATION ON PLAN.
5. GRADING AROUND FOUNDATION TO BE PERFORMED.
6. HOUSE TO SET ON TOP OF FOUNDATION.
7. SEPTIC SYSTEM TO BE INSTALLED AND COVERED.
8. AS-BUILT TO BE PERFORMED AND SUBMITTED AFTER TWO GROWING SEASONS TO CONSERVATION FOR APPROVAL.




**PROPOSED SITE PLAN**  
SCALE: 1"=10'


IMPERVIOUS MATERIAL TABLE		
QUANTITY	EXISTING	PROPOSED
HOUSE	776 S.F.	2,006 S.F.
DRIVEWAY WALK/PATIO	1,460 S.F.	PROPOSED STONE DRIVEWAY
TOTAL IMPERVIOUS	2,360 S.F.	



Andrew Baum



ROOF LEADER/INFILTRATOR CONNECTION  
N.T.S.



SILT SOCK & SILT FENCE DETAIL  
N.T.S.

RESOURCE AREA PLAN  
FOR  
54 NEPONSET HEIGHTS AVENUE  
IN  
**FOXBOROUGH, MA**  
SCALE: 10 FEET TO AN INCH  
DATE: JULY 5, 2020  
1 10/2/20 REVISED PER MEETING AND FIELD WORK.  
**Landmark Site Design**  
Civil Engineering & Land Surveying  
1267 GLEBE STREET, TAUNTON MA 02780  
(774) 265-0851  
www.plavoie69@gmail.com